



The 50plus



Checklist for estimating kitchen works

	YES	NO
Tile removal (area in m ²)		
Retile and grout (area in m ²)		
Wall cupboard removal		
Base unit and sink removal		
Wall cupboard replacement/ position and quantity		
Base unit and sink replacement/ position and quantity		
New appliances. What and position (changes in plumbing wiring etc)		
Work tops. How many corners type of joining (hire of equipment or contractor)		
Cornice for wall cupboards top and bottom (how many corners to cut)		
Plinth base units		
Boxing in of pipe work		
Flooring and type (area in m ²)		
Extractor fan fitment (is wiring in and hole place)		
Lighting replacement		
Painting of any remaining walls etc		
Painting of ceiling		
Replacing/ painting of door architrave/ skirting boards etc		
Fitting of tray spaces towel rails wine racks etc		
Radiator changes (time to drain and fill system)		
Skip to remove old units etc		
COMMENTS - please obtain a layout if possible		